

Vendôme  
3/10/85

Lyonnais  
Station d'Avesnes

F3

cotes / tubage

tubage sol - 2.87

Q 65 m<sup>3</sup>/h environ

cotes / tubage	cotes sol	débit			
3	5.87	202	206	24	24.8
3.5	6.37	208	206	25.0	24.8
4	6.87	192	190	23.4	23.1
4.5	7.37	188	198	22.9	23.8
5	7.87	206	208	24.8	25.0
5.5	8.37	145	145	17.8	17.8
6	8.87	33	35	5.1	5.4
6.25	9.12	7	5	2	2
6.5	9.37	0	0	0	0
7	9.87	0	0	0	0

Relage

38% du débit entre 7.87 et 9.37