



LIEU : westhouse  
PUITS DE CAPTAGE

DATE DE REALISATION :05-2016

PROF	COUPE LITHOLOGIQUE	PROF	COUPE TECHNIQUE	POMPAGE
0,00	LOESS	0,00	P V C	Niveau statique
1,00				2,40 m
2,00				
3,00				
4,00	GRAVIER SABLEUX		Ø 112 X 125	POMPAGE
5,00				6M3/h
6,00				
7,00				
8,00	GRAVIER		CREPINE A FENTES 1 MM	INSTALLATION
9,00				POMPE
10,00		10,00		6M
11,00				
12,00				
13,00				
14,00				
15,00				
16,00		16,00		
18,00				
20,00				
22,00				
24,00				
26,00				