

BSS003JWRE

POMPAGE EN CONTINU DE 28 HEURES

DOSSIER :
EARL COQUIN
Nogent sur Aube

Date :
du 28.02.19 au 01.03.19

8h 06	POMPAGE EN CONTINU				
	FORAGE			PIEZO	
	ND en m	DEBIT m ³ /h		ND en m	
0,00s	2,57			1,68+	
0,30mn					
1mn		133,90			
1,30mn	6,77-				
2mn	6,77-				
2,30mn	6,77+				
3mn	6,77+				
3,30mn	6,77+	133,70			
4mn	6,77+				
4,30mn	6,78				
5mn	6,785				
6mn	6,79-				
7mn	6,80-				
8mn	6,78	133,80			
9mn	6,79+				
10mn	6,785				
12mn					
14mn	6,75	134,20			
16mn	6,765				
18mn					
20mn	6,77+	134,40		1,79	
25mn	6,79+				
30mn	6,80+	134,20		1,79-	
35mn					
40mn	6,83-	134,20		1,795	
45mn					
50mn	6,85+			1,80-	
55mn	6,85				
1h 00	6,86-	134,40		1,80-	
1h 15	6,86-				
2h 00	6,87+	134,60		1,80-	
8h00	6,875	134,60		1,76	
12h 00	6,89	134,70		1,75	
28h 00	6,89+	134,30		1,75-	

BSS003JWRE

REMONTÉE DE 28 HEURES

DOSSIER :
EARL COQUIN
Nogent sur Aube

Date :
du 01 au 02.03.19

12h 06	REMONTÉE				
	FORAGE			PIEZO	
	ND en m			ND en m	
0,00s	6,89+			1,75-	
0,30mn					
1mn	2,57-				
1,30mn	2,56+				
2mn	2,56-				
2,30mn	2,56-				
3mn	2,555				
3,30mn	2,55+				
4mn	2,55				
4,30mn	2,55				
5mn	2,55-				
6mn	2,55-				
7mn	2,545				
8mn	2,545				
9mn	2,54+				
10mn	2,54			1,65	
12mn	2,54				
14mn	2,54				
16mn	2,54-				
18mn	2,54-				
20mn	2,535			1,64	
25mn	2,535				
30mn	2,53+			1,64-	
35mn	2,53+				
40mn	2,53			1,64	
45mn	2,53				
50mn	2,53-			1,64	
55mn	2,53-				
1h 00	2,53-			1,63	
1h 15					
2h 00					
8h00	2,56-			1,67-	
12h 00					
28h 00	2,58			1,705	