



BAPST
LIEU : PLOBSHEIM
PUITS DE CAPTAGE

DATE DE REALISATION : 04-2020

| PROF | COUPE LITHOLOGIQUE | PROF | COUPE TECHNIQUE | POMPAGE |
|-------|--------------------|-------|------------------|--------------------|
| 0,00 | | 1,00 | | Niveau statique |
| 1,00 | | 0,00 | | 0,70 M |
| 2,00 | | | | |
| 3,00 | | | | |
| 4,00 | | | | |
| 5,00 | | | | |
| 6,00 | | | P V C | installation pompe |
| 7,00 | | | | 6 M |
| 8,00 | | | Ø 112 X 125 | |
| 9,00 | | | | |
| 10,00 | | | | |
| 11,00 | | 11,00 | | |
| 12,00 | | | CREPINE A FENTES | |
| 13,00 | | | | |
| 14,00 | | | 1 MM | |
| 15,00 | | 15,00 | | |
| 16,00 | | | | |
| 18,00 | | | | |
| 20,00 | | | | |