



LIEU : WANTZENAU
PUITS DE REJET

DATE DE REALISATION :03-2024

PROF	COUPE LITHOLOGIQUE	PROF	COUPE TECHNIQUE	POMPAGE
0.00	GRAVIER ET SABLE	0.00	AVANT Puits	Niveau statique
1.00				1.19
2.00			PVC	
3.00				
4.00			Ø 112 X 125	POMPAGE
5.00				4M3/h
6.00				
7.00				
8.00				
9.00				
10.00	GRAVIER ET SABLE			
11.00				
12.00		12.00		
13.00			CREPINE A FENTES	
14.00				
15.00			1 MM	
16.00				
18.00		18.00		
20.00				
22.00				
24.00	GRAVIER ET SABLE			
26.00				